

Forfar & District Hill Walking Club. Davy Glen's Bourach Rebuild. 2019.										
Date.							Hours	Mileage	Task.	
10th Apr	Bob R.	S. Wilson.	G. Brown.	R.Rennie.	Debbie.	Brian.	48	100	Removal of old roof.	
28th Apr	Bob R.	G. Harris.	I.Shand	R.Rennie.			32	150	Uplift of materials.	
14th May	Bob R.						2	24	1st Visit to 45 Royal Marines.	
19th May	Bob R.	G. Harris.	Ross & Mark Richardson.				32	100	Uplift of materials.	
20th May	Bob R.	G. Harris.	W. Mather.	S. Miller.			32	100	Horses:-Angus & Brie.	
24th May	Bob R.	C. Sinclair	C.Smith.	N. Hargreaves			48	50	Uplift of materials.	
25th May	Bob R.	G. Harris.	C. Harris				32	50	Uplift of materials.	
26th May	Bob R.						1	16	Collected trolley from K. Wright,	
29th May	Bob R.						2	24	2nd Visit to 45 Royal Marines.	
30th May	Bob R.						1	16	Returned trolley to K. Wright.	
31st May	Bob R.						4	50	D. T. C. Sorted materials for RM'S.	
4th June	Bob R.	G.Brown.	I.Shand.				112	50	11 Members of the RM's	
8th June		G. Harris.	C. Sinclair.	I. Wishart	J. Bussey		40	100	Stone Masons.	
9th June	Bob R.	G.Harris.	C.Sinclair.	I. Wishart	J. Bussey		48	150	Stone Masons.	
Catering at the Carn Dearg club by Linda & Colin.										
15th June		G.Harris.	C.Sinclair.	I. Wishart	J. Bussey	I.Shand.	48	100	Stone Masons.	
		C.Smith	A,Pearson.			K. Wright				
16th June		G.Harris.	G. Brown.	I. Wishart	J. Bussey	I.Shand.	40	50	Stone Masons.	
Catering at the Carn Dearg club by Aileen & Carolyn.										
18th June	Bob R.						2	25	Door/Frame to ToBees. Shotblasting.	
19th June	Bob R.						2	25	Collected Door/Frame from ToBees.	
20th June	Bob R.	Started painting door/frame/and the club plaque.								Completed on the 26th
22nd June	Bob R.	G.Harris.	C.Smith.	G.Brown,		K.Cruickshank.	48	100	Setting indoor frame	
23rd June		G.Harris.	Ross & Zach Richardson.			K.Cruickshank.	32	50	Setting indoor frame	
29th June	Bob R.	G.Harris.	I.Smith.			K.Cruickshank.	32	100	Commenced indoor frame build.	
30th June		G.Harris.	I.Smith.			K.Cruickshank.	24	50	Completed indoor frame build.	
3rd July	Bob R.						1	15	Collected Pick Up from G.Brown.	
4th July	Bob R.						80	50	9 Members of the RM's	
4th July	Bob R.						1	15	Returned Pick Up to G. Brown.	
6th July	Bob R.	G.Harris.	S.Wilson.	C. Sinclair.		K.Cruickshank.	64	100	Started roof rebuild.	
			K.Wright	Ross & Zach Richardson.					As above	

7th July		G.Harris.				K.Cruickshank.	32	50	As above
15th July	Bob R.	G.Harris.	Debbie.	C. Sinclair.	Brian.		40	100	Re-turfing.Fix brackets & wires.
21st July	Bob R.	C.Sinclair.	G.Brown.	C. Smith.	R.Rennie.	A. Smith.	64	150	Completed roof re-turfing.
				Ross Richardson.	L. McKenzie				
26th July	Bob R.	C.Sinclair	C.Smith.				24	50	Roof Ties. Completed main build.
3rd August	Bob R.						8	50	Fixed safety notices. Removed old roof from the DTC to the recycle centre.
							976 Hr	2060 Miles	