

Forfar & District Hill Walking Club. Davy Glen's Bourach Rebuild. 2019.

Date.							Hours	Mileage	Task.	
10th Apr	B. Railton	S. Wilson	G. Brown	R.Rennie	D.Kenward	B.Findleton	48	100	Removal of old roof.	
28th Apr	B. Railton	G. Harris	I.Shand	R.Rennie			32	150	Uplift of materials.	
14th May	B. Railton						2	24	1st Visit to 45 Royal Marines.	
19th May	B. Railton	G. Harris	Ross & Mark Richardson				32	100	Uplift of materials.	
20th May	B. Railton	G. Harris	W. Mather	S. Miller			32	100	Horses:-Angus & Brie.	
24th May	B. Railton	C. Sinclair	C.Smith	N. Hargreaves			48	50	Uplift of materials.	
25th May	B. Railton	G. Harris	C. Harris				32	50	Uplift of materials.	
26th May	B. Railton						1	16	Collected trolley from K. Wright,	
29th May	B. Railton						2	24	2nd Visit to 45 Royal Marines.	
30th May	B. Railton						1	16	Returned trolley to K. Wright.	
31st May	B. Railton						4	50	D. T. C. Sorted materials for RM'S.	
4th June	B. Railton	G.Brown	I.Shand				112	50	11 Members of the RM's	
8th June		G. Harris	C. Sinclair	I. Wishart	J. Bussey		40	100	Stone Masons.	
9th June	B. Railton	G.Harris	C.Sinclair	I. Wishart	J. Bussey		48	150	Stone Masons.	
Catering at the Carn Dearg club by Linda & Colin.										
15th June		G.Harris	C.Sinclair	I. Wishart	J. Bussey	I.Shand	48	100	Stone Masons.	
		C.Smith	Apearson			K. Wright				
16th June		G.Harris	G. Brown	I. Wishart	J. Bussey	I.Shand	40	50	Stone Masons.	
Catering at the Carn Dearg club by Aileen & Carolyn.										
18th June	B. Railton						2	25	Door/Frame to ToBees. Shotblasting.	
19th June	B. Railton						2	25	Collected Door/Frame from ToBees.	
20th June	B. Railton	Started painting door/frame/and the club plaque.								Completed on the 26th
22nd June	B. Railton	G.Harris	C.Smith	G.Brown		K.Cruickshank	48	100	Setting indoor frame	
23rd June		G.Harris	Ross & Zach Richardson.			K.Cruickshank	32	50	Setting indoor frame	
29th June	B. Railton	G.Harris	I.Smith			K.Cruickshank	32	100	Commenced indoor frame build.	
30th June		G.Harris	I.Smith			K.Cruickshank	24	50	Completed indoor frame build.	
3rd July	B. Railton						1	15	Collected Pick Up from G.Brown	
4th July	B. Railton						80	50	9 Members of the RM's	
4th July	B. Railton						1	15	Returned Pick Up to G. Brown	
6th July	B. Railton	G.Harris	S.Wilson	C. Sinclair		K.Cruickshank.	64	100	Started roof rebuild.	
			K.Wright	Ross & Zach Richardson.					As above	
7th July		G.Harris				K.Cruickshank.	32	50	As above	
15th July	B. Railton	G.Harris	D. Kenward	C. Sinclair	B. Findelton		40	100	Re-turfing.Fix brackets & wires.	
21st July	B. Railton	C.Sinclair	G.Brown	C. Smith	R.Rennie	A. Smith	64	150	Completed roof re-turfing.	
				Ross Richardson.		L. McKenzie				

26th July	B. Railton	C.Sinclair	C.Smith				24	50	Roof Ties. Completed main build.
3rd August	B. Railton						8	50	Fixed safety notices. Removed old roof
									from the DTC to the recycle centre.
							976 Ho	2060 Miles	